

Advanced Metering Program Update

Public Utility Board Reports of the Director October 13, 2021










Agenda



- 1. Milestones
- 2. Deployment Progress & Communications
- 3. WaterSMART Grant
- 4. Program Budget
- 5. Customer Benefits Timeline

Advanced Metering Infrastructure (AMI)





Major Milestones Accomplished






- ✓ Deployed 50,000+ AMI Meters
- ✓ Executed \$2 million WaterSMART Federal Grant Agreement
- ✓ Built 95% of Phase 1 AMI Wireless Communications Network
- ✓ Started Mass Meter Deployment and Communications
- ✓ Started Monthly Billing Conversions
- ✓ Provided First Detailed Usage Data to Customers
- ✓ Executed AMI Training Program
- ✓ Completed Core AMI and Mass Deployment System Go-Live
- ✓ Executed 5 Major Vendor Contracts (approx. \$65M)


Deployment Progress: October 2021



Updated 10/6/2021

Completed Meter Installation Map:





Phase 1 Communications Network: ≈96% Complete

Phase 1: Full system communications coverage

Phase 2: System hardening throughout deployment

AMI Mass Meter Deployment







Customer Communications



Communications plan includes 5 specific residential & small business communications *before* each meter is installed.

Residential Customers,
Small & Medium Commercial
Installation Video
Notification Letters:
• 45 days
• 30 days
14-Day Reminder Postcard
7- Day Reminder Call (autodial)
2-Day Reminder Call (autodial)
Completed Install Door Hanger

Large Commercial & Industrial

Notification Letter:

• 45 days

Scheduling Call From TPU Metering Staff

Account Executive Outreach (as needed)

Reminder Call (as needed)


Completed Install Door Hanger

Communication materials available in multiple languages.

Federal WaterSMART Grant




- Department of the Interior, Bureau of Reclamation WaterSMART Grant Program FY 2021
- TPU was officially awarded \$2 million in funding on September 23, 2021
- Funding supports water advanced metering deployment and long term water savings
- TPU expects to receive first funds by end of 2021, full \$2 million received by end of Deployment



AMI Deployment Budget: October 2021





Forecasted Contingency ²	Amount ¹
Original Contingency ³	\$11.41 M
Allocated Contingency in Forecast	\$9.32 M
Remaining Contingency in Forecast	\$2.09 M

AMI Program Workstream	Percent Complete ¹
Vendor Procurement	100%
System Integration	95%
Wireless Communications Network	95%
Electric Meter Deployment	20%
Water Meter Deployment	16%
Communications	60%
Overall	60%

¹Updated Oct. 2021, includes actuals through Aug. 2021 and \$2M in grant funding. ²Contingency is only allocated within the budget forecast, but not yet spent. ³February 2019 AMI business case values for the period 2018-2022. In addition to business case costs shown, TPU Internal Support Costs are tracked separately and do not incrementally impact rates.

Advanced Meter Customer Benefits



Updated 10/6/2021

Benefits Available As Customers Receive New Meters



Monthly Billing



Automated Meter Reading



Expanded Ways to Save:
Detailed Usage Data on Web Portal



Abnormal Consumption Notifications Emergency Water Leak Notifications



Reduced Environmental Impact



Improved Safety



Easier Move In, Move Out, & Remote Reconnection



Enhanced Personal Privacy

2022

2020-2021



PrePay for Electric



Enhanced Customer Web Portal



Selectable Bill Due Date



Enhanced Customer Outage Notifications



Questions?



Additional Information

- www.MyTPU.org/AdvancedMeters
 - Installation Video
 - Deployment Map
 - Program Fact Sheets
 - Program Timeline
 - FAQs Frequently Asked Questions
 - Public Process
 - Advanced Meter Policies











Supplemental Slide

Meter Installation Video

Video - Meter Installation



